



## Bismarck Airport

**DATE:** June 15, 2022

**FROM:** Gregory Haug, Airport Director

**ITEM:** Consider Change Order 1 to the October 22, 2021, Edling Electric Agreement for Lancair Loop Improvements..

**REQUEST:**

Consider Change Order 1 to the October 22, 2021, Edling Electric Agreement for Lancair Loop Improvements.

Please place this item on the June 28, 2022, City Commission meeting agenda.

**BACKGROUND INFORMATION:**

On October 12, 2021 the Board approved Edling Electric Lancair Loop Improvements. The work is complete except for retrofit of LED light fixtures on Lancair Drive. The adapter needed to install the new lights will not be delivered until some time after the original June 24, 2022 completion date. Change Order #1 requires installation within 7 days of receipt of the adpters but not later than December 21, 2022. Airport Staff recommends approval of this no cost time extension.

**RECOMMENDED CITY COMMISSION ACTION:**

Approve Change Order 1 to the October 22, 2021 Edling Electric Agreement for Lancair Loop Improvements.

**STAFF CONTACT INFORMATION:**

Greg Haug | Airport Director | 701-355-1808 | ghaug@bismarcknd.gov

Enclosure

1. Change Order #1.

Change Order No. 1  
Date June 8, 2022



Airport Name Bismarck Airport  
Location Bismarck, North Dakota  
Contract Description Lancair Loop Airport Improvements  
Contract Date October 22, 2021

AIP Project # 3-38-0003-070-2022  
KLJ Project # 2105-00265.3  
Owner's Project # APG.AIP70.CONST

**Owner**  
City of Bismarck  
PO Box 991  
Bismarck, ND 58502-0991

**Contractor**  
Edling Electric, Inc.  
PO Box 1456  
Bismarck, ND 58502

**Engineer**  
KLJ Engineering LLC  
4585 Coleman Street  
Bismarck, ND 58503

General Reason for Change (quantify and explain details in sections 2 and 3)  
Request for Time Extension

			<b>Total</b>
Total Contract Amount Prior to this Change Order	\$	54,435.00	\$ 54,435.00
Change Resulting from this Change Order		-	-
Total Contract Amount After this Change Order	\$	54,435.00	\$ 54,435.00

**Calendar Days**

Completion date prior to this Change Order	June 24, 2022
Change resulting from this Change Order *	180
Revised completion date from this Change Order *	December 21, 2022

\* Extension is for Schedule 2, Division 1, Base Bid, Item 6, LED Light Fixture only.

Change Order approved by:

6/8/2022  
Date

KLJ Engineering LLC

6-13-22  
Date

Edling Electric, Inc.

\_\_\_\_\_  
Date

\_\_\_\_\_  
City of Bismarck

**Summary of Changes**

Airport Name Bismarck Airport  
 Location Bismarck, North Dakota  
 AIP Project # 3-38-0003-070-2022  
 Contractor Edling Electric, Inc.

Change Order No. 1  
 Section 2  
 KLJ Project # 2105-00265.3  
 Owner's Project # APG.AIP70.CONST

Item #	Spec #	Item	Quantities		Change	Unit	Unit Price	Revised Cost	Changed Cost
			Planned	Revised					
<b>SCHEDULE 2, DIVISION 1, BASE BID - ELECTRICAL CONSTRUCTION</b>									
1	C-105	Mobilization		1		L.S.	\$ 3,900.00	\$ -	\$ -
2	Electrical Plan Notes	Conductor: #2 AWG Cu Type RHW	1,310			L.F.	3.50	-	-
3	Electrical Plan Notes	Conductor: #6 AWG Cu Type RHW	655			L.F.	2.00	-	-
4	Electrical Plan Notes	Conduit: 2" Schedule 40 PVC	610			L.F.	6.00	-	-
5	Electrical Plan Notes	In-ground Pull Box	1			Ea.	1,110.00	-	-
6	Electrical Plan Notes	LED Light Fixture	15			Ea.	2,100.00	-	-
7	Electrical Plan Notes	Light Standard	2			Ea.	3,000.00	-	-
8	Electrical Plan Notes	Light Standard Concrete Foundation	2			Ea.	1,185.00	-	-
<b>TOTAL SCHEDULE 2, DIVISION 1</b>								\$ -	\$ -
<b>TOTAL CHANGE</b>								\$ -	\$ -

**Explanation of Changes**

Airport Name	Bismarck Airport	Change Order No.	1
Location	Bismarck, North Dakota	Section	3
AIP Project #	3-38-0003-070-2022	KLJ Project #	2105-00265.3
Contractor	Edling Electric, Inc.	Owner's Project #	APG.AIP70.CONST

**Item No.**

**Description**

Request for Time Extension

**Reason for Change**

As part of the project, the Contractor is to retrofit lights along Lancair Drive with LED light fixtures. The Contractor has indicated that the fixtures to retrofit the lights are not scheduled to arrive until some time after the original completion date. See attached letter from the Contractor. As a result, the Contractor shall install this item (Schedule 2, Division 1, Base Bid, Item 6, LED Light Fixture) within 7 calendar days of the Contractor receiving the fixtures but no later than December 21, 2022. The Contractor shall keep the Engineer and Owner informed of the shipping date and the date that the fixtures are received by the Contractor. All other work items shall be completed by the Contractor by the June 24, 2022 original completion date.



June 6, 2022

Tom Neigum  
Kadmas, Lee & Jackson  
4585 Coleman Street  
Bismarck, ND 58503-0431

Re: AIP #3-38-0003-063-2020 Bismarck Airport Lancair Loop Construction – Custom Mast Arms/Gardco Fixtures

Dear Mr. Neigum:

Per previous discussions, the custom mast arms needed for attaching the new Gardco Gullwing GL18 fixtures to the existing davit arm poles are not scheduled to ship until after the completion date. Per my most recent conversations with the supplier they are not scheduled to ship until 7/15/22. I would estimate approximately 1 week shipping time and approximately 2-3 days to install once received. We would estimate that if received in that timeframe we could be complete by 8/1/22, this is based on actually receiving the material in this timeframe if not received we would need to adjust the time extension request.

I have attached a few emails showing my discussions with the factory rep and important dates relating to conversations about these arms. Quick summary is as follows; project was bid on 10/11/21, Notice of Award was 10/25/21, Edling wrote PO to supplier on 10/29/21, Edling has requested updates and pushed the suppliers very often with no movement on their side. Signify (Gardco Gullwing GL 18 LED Fixture Manufacturer) has indicated that the delay was caused by de-listment of the original mast arm option for the Gardco Gullwing GL18 fixture. This de-listment happened and when it was indicated that the owner/engineer still desired to use these Gardco fixtures on the davit arm poles, Signify had to source a mast arm from another location.

Based on estimated custom arm ship date of 7/15/22, I would estimate installation would be completed by 8/1/22. If they do not deliver by this date we would need to request a revised completion date, if earlier then we would install within 7 days of material receipt.

If you have any questions, please call me at (701) 595-7570.

Respectfully submitted,

  
James Ruud, Project Manager

1300 Basin Avenue • PO Box 1456 • Bismarck, ND 58502  
Telephone: (701) 255-2831 • Fax: (701) 255-2835



*We are Equal Opportunity Employer M/F/V/H*

MASTER  
LICENSE  
#3475

#1

# PURCHASE ORDER

EDLING ELECTRIC, INC.  
P.O. BOX 1456  
1300 BASIN AVENUE  
BISMARCK, ND 58502-1456  
Phone: (701) 255-2831

PO Number	4059-0001
Page Number	1

O  
R  
D  
E  
R  
  
T  
O

GRAYBAR ELECTRIC COMPANY  
2805 3RD AVE N  
FARGO, ND 58102

S  
H  
I  
P  
  
T  
O

EDLING ELECTRIC, INC.  
P.O. BOX 1456  
1300 BASIN AVENUE  
BISMARCK, ND 58502-1456

P.O. NUMBER & DATE	BUYER	VENDOR	TERMS	SHIP VIA
4059-0001 10/29/2021	JRR	GRAFAR	1/10th Net 25th	BEST WAY

DESCRIPTION	QUANTITY	UNIT PRICE	EXT. COST
PLEASE SEE ATTACHED QUOTATION	1	27060.20	27,060.20

Sales Tax	0.00
Total	27,060.20

ATTN: TIM SCOTT

PURCHASE ORDER IS SUBJECT TO AWARD OF CONTRACT TO EDLING ELECTRIC  
PLEASE PROVIDE MATERIALS PER THE PLANS, SPECIFICATIONS AND QUANTITIES PER  
ATTACHED QUOTATION.  
PLEASE EMAIL 1 COMPLETE SET OF SHOP DRAWINGS TO [james@edlingelectric.com](mailto:james@edlingelectric.com) ASAP  
HOLD ALL MATERIAL FOR SHOP DRAWING APPROVAL  
PLEASE CALL 48 HOURS PRIOR TO DELIVERY - 701-471-6599

SHIP TO:  
EDLING ELECTRIC, INC  
1300 BASIN AVE  
BISMARCK, ND 58504



2805 3RD AVE N  
 FARGO ND 58102-4020  
 Phone: 701-237-0107  
 Fax: 701-237-9261

To: ELECTRICAL CONTRACTORS

Date: 10/08/2021  
 Proj Name: BISMARCK AIRPORT LANCAIR  
 GB Quote #: 0239076175  
 Release Nbr:  
 Purchase Order Nbr:  
 Additional Ref#  
 Valid From: 10/08/2021  
 Valid To: 11/07/2021  
 Contact: TIMOTHY SCOTT  
 Email: timothy.scott@graybar.com

**Proposal**

We Appreciate Your Request and Take Pleasure In Responding As Follows

Notes: **LIGHTING MATERIALS LANCAIR LOOP CONSTRUCTION - BISMARCK AIRPORT**

Item	Item/Type	Quantity	Supplier	Catalog Nbr	Description	Price	Unit	Ext.Price
<del>108</del>	<del>SCH 2, DIV 1, ITEM 5</del>	<del>1 EA</del>	<del>HUBBELL INC</del>	<del>PG1324BA24</del>	<del>13X21X24 PG STACKABLE BOX W/ OPEN BASE</del>	<del>\$186.00</del>	<del>1</del>	<del>\$186.00</del>
GB Part #: 25522965 UPC #: 66203717585								
<del>200</del>	<del>SCH 2, DIV 1, ITEM 5</del>	<del>1 EA</del>	<del>HUBBELL INC</del>	<del>PG1324HH0041</del>	<del>CVR XTRA HVY DUTY TIER 22IN ST LIGHT</del>	<del>\$345.00</del>	<del>1</del>	<del>\$345.00</del>
GB Part #: 25387270 UPC #: 66203714175								
300	SCH 2, DIV 1, ITEM 6	15 EA	SIGNIFY	GARDO GL18 1 2/3 105LA-4870 NW UNV NP		\$1,536.28	1	\$23,044.20
***Item Note:***		<b>CONSISTS OF:</b> TYPE A1 - POLE MT (2) TYPE B1 - MAST ARM MT (10) TYPE B2 - NAST ARM MT (3)						
		<i>— Davit Arm Mast.</i>						
400	SCH 2, DIV 1, ITEM 7	2 EA	K-W INDUS.	RTSP30-8.0-11- NA-DM10-BC- VD1-ATB1-17		\$2,008.00	1	\$4,016.00

Totals in USD (Tax not included) 27,060.20

FOB: FREIGHT ALLOWED  
 Delivery: DETERMINED AT ORDER RELEASE

To learn more about Graybar, visit our website at [www.graybar.com](http://www.graybar.com) 24-Hour Emergency Phone#: 1-800-GRAYBAR

Subject to the standard terms and conditions set forth in this document. Unless otherwise noted, freight terms are F.O.B. shipping point prepaid and bill. Unless noted the estimated ship date will be determined at the time of order placement.



To: ELECTRICAL CONTRACTORS

Date: 10/08/2021

Proj Name: BISMARCK AIRPORT LANCAIR  
GB Quote #: 0239076175

# Proposal

We Appreciate Your Request and Take Pleasure in Responding As Follows

## GRAYBAR ELECTRIC COMPANY, INC. TERMS AND CONDITIONS OF SALE

1. **ACCEPTANCE OF ORDER, DELIMITATION.** Acceptance of any order is subject to credit approval and acceptance of order by Graybar Electric Company, Inc. ("Graybar") and, when applicable, Graybar's supplier. If credit of the buyer or the goods or services ("Buyer") becomes unsatisfactory to Graybar, Graybar reserves the right to terminate upon notice to Buyer and without liability to Graybar.
2. **PRICE AND SHIPMENTS.** Unless otherwise quoted, prices for goods shall be those in effect at time of shipment, which shall be made F.O.B. shipping point, prepaid and bill. Unless otherwise indicated in the applicable quotation or statement of work, prices for services shall be those in effect at the time of completion. The contract price for goods and/or services shall be increased by the amount of any applicable tariff, excise, 15% assessment, tax, charge or duty of any kind whatsoever, imposed, assessed or collected by any governmental body, whether or not reflected in the costs charged to Graybar, and Graybar may increase its cost for goods and/or services proportionately to take into account such increases in Graybar's cost.
3. **RETURN OF GOODS.** Credit will be allowed for goods returned with prior approval. A deduction may be made from credits issued to cover cost of handling. Returns will not be accepted for services or any materials which have been modified at the request of or by Buyer. In addition, Graybar makes no warranty.
4. **TAXES.** Prices shown do not include sales or other taxes imposed on the sale of goods or services. Taxes now or hereafter imposed upon sales, shipments or services will be added to the purchase price. Buyer agrees to reimburse Graybar for any such tax or provide Graybar with acceptable tax exemption certificate.
5. **DELIVERY DELIVERIES.** Graybar is not to be held responsible for delays in delivery of goods or services occasioned by acts of God, failure of its supplier to ship or deliver on time, or other circumstances beyond Graybar's reasonable control, including, but not limited to, shipping, shipment or delivery problems, strikes, related to or resulting from COVID-19 or other similar national or global health situations, factory equipment or delivery dates are best estimates, and in no case shall Graybar be held for any consequential or special damages arising from any delay in provision of goods, shipment or delivery.
6. **LIMITED WARRANTIES.** Graybar warrants that all goods sold are free of any security interest and will make available to Buyer all transferable warranties (including without limitation warranties with respect to intellectual property infringements) made to Graybar by the manufacturer of the goods. Buyer acknowledges that the performance of any services which alter the manufacturer provided goods as indicated in the statement of work may void the manufacturer's warranty. Graybar shall use the same care and skill a similarly situated provider of the services would exercise following commonly accepted industry practices in the performance of its duties under this agreement. **GRAYBAR MAKES NO OTHER EXPRESS OR IMPLIED WARRANTIES, AND SPECIFICALLY DISCLAIMS ALL IMPLIED WARRANTIES INCLUDING BUT NOT LIMITED TO THE IMPLIED WARRANTIES OF MERCHANTABILITY AND FITNESS FOR PURPOSE. UNLESS OTHERWISE AGREED IN WRITING BY AN AUTHORIZED REPRESENTATIVE OF GRAYBAR, PRODUCT IS SOLD AS REPAIRABLE AND NOT INTENDED FOR USE IN A VIBRATING TOOL WITH ANY SAFETY APPLICATION OR THE CONTAINMENT AREA OF A NUCLEAR FACILITY OR (2) IN A HEALTH CARE APPLICATION, WHERE THE GOODS HAVE POTENTIAL FOR DIRECT PATIENT CONTACT OR WHERE A SIX (6) FOOT CLEARANCE FROM A PATIENT CANNOT BE MAINTAINED AT ALL TIMES.**
7. **LIMITATION OF LIABILITY.** Buyer's remedies under this agreement are subject to any limitations contained in manufacturer's terms and conditions to Graybar, a copy of which will be furnished upon written request. Furthermore, Graybar's liability shall be limited by other terms or conditions of the goods, acceptances of the services, or related to the purchase price, all at Graybar's option, and IN NO CASE SHALL GRAYBAR BE LIABLE FOR INCIDENTAL, SPECIAL, OR CONSEQUENTIAL DAMAGES. In addition, claims for shortages, order fulfillment in quantity, may be made in writing not more than five (5) days after receipt of shipment. Unless otherwise agreed in the applicable statement of work, acceptance of services will occur not more than five (5) days after completion of performance.
8. **WAIVER.** The failure of Graybar to insist upon the performance of any of the terms or conditions of this agreement or to exercise any right hereunder shall not be deemed to be a waiver of such terms, conditions, or rights in the future, nor shall it be deemed to be a waiver of such terms, conditions, or rights under this agreement.
9. **MODIFICATION OF TERMS AND CONDITIONS.** These terms and conditions, and any associated statement of work, supersede all other communications, negotiations, and prior oral or written statements regarding the subject matter of these terms and conditions. No change, modification, revision, discharge, abandonment, or waiver of these terms and conditions shall be binding upon Graybar unless made in writing and signed by its duly authorized representative of Graybar. No condition, usage of trade, course of dealing or performance, understanding or agreement, purported to modify, vary, explain, or supplement these terms and conditions shall be binding unless hereafter made in writing and signed by the party to be bound. Any proposed modifications or additional terms are specifically rejected and deemed a material alteration hereof. If this document shall be deemed an acceptance of a prior offer by Buyer, such acceptance is expressly conditional upon Buyer's assent to any additional or different terms of such prior offer.
10. **RELEASE.** When Graybar ships returnable tools, a steel deposit may be included in the invoice. The Buyer should contact the nearest Graybar service location to return tools.
11. **FEDERAL AID IN TRADE ACT.** Graybar hereby certifies that these goods were produced in compliance with all applicable requirements of Sections 2, 4, and 17 of the Fair Labor Standards Act, as amended, and of regulations and orders of the United States Department of Labor issued under Section 14(b) thereof. This agreement is subject to Executive Order 11760, as amended, the Rehabilitation Act of 1973, as amended, the Vietnam Veterans' Readjustment Assistance Act of 1974, as amended, E.O. 13599, 34 CFR Part 471, Appendix A to Subpart A, and the corresponding regulations, to the extent required by law. 41 CFR 60.1.4, 60-21.5, and 60-250.8, are incorporated herein by reference, to the extent legally required.
12. **FOREIGN CORRUPT PRACTICES ACT.** Buyer shall comply with applicable laws and regulations relating to anti-corruption, including, without limitation, (1) the United States Foreign Corrupt Practices Act (FCPA) (15 USC 78jbbd-1, et seq.) in respect of the place of performance, and (2) laws and regulations implementing the Organization for Economic Co-operation and Development's Convention on Combating Bribery of Foreign Public Officials in International Business Transactions, the O.E.C.D. Convention Against Corruption, and the Inter-American Convention Against Corruption in Buyer's country of any country where performance of this agreement or delivery of goods will occur.
13. **ASSIGNMENT.** Buyer shall not assign or delegate its duties hereunder or any interest herein without the prior written consent of Graybar, and any such assignment, without such consent, shall be void.
14. **GENERAL PROVISIONS.** All typographical or clerical errors made by Graybar in any quotation, acknowledgment or publication are subject to correction. This agreement shall be governed by the laws of the State of Missouri applicable to contracts to be formed and fully performed within the State of Missouri, without giving effect to the choice of conflicts of law provisions thereof. All suits arising from or concerning this agreement shall be filed in the Circuit Court of St. Louis County, Missouri, or the United States District Court for the Eastern District of Missouri, and in either place unless otherwise determined in Graybar's sole discretion. Buyer hereby irrevocably consents to the jurisdiction of such court on costs and agrees to appear in any such action upon written notice thereof.
15. **PAYMENT TERMS.** Payment terms shall be as stated on Graybar's invoice or as otherwise initially agreed. As a condition of the sales agreement, a monthly service charge of the lesser of 1-1/2% or the unsummed amount by law may be added to all accounts not paid by net due date. Visa, MasterCard, American Express, and Discover credit cards are accepted at point of purchase only.
16. **EXPORTING.** Buyer acknowledges that this order and the performance thereof are subject to compliance with any and all applicable United States laws, regulations, or orders. Buyer agrees to comply with all such laws, regulations, and orders, including, if applicable, all requirements of the International Traffic in Arms Regulations and the Export Administration Act, as may be amended. Buyer further agrees that if the export laws are applicable, it will not disclose or re-export any technical data received under this order to any country for which the United States government requires an export license or other supporting documentation at the time of a export or transfer, unless Buyer has obtained prior written authorization from the United States Office of Export Control or other authority responsible for such matters.
17. **CANCELLATION CHARGES FOR SERVICES.** Buyer may cancel or make changes to a statement of work up to five (5) business days prior to commencement of the work. All change and cancellations after such date are subject to Graybar's prior written approval in Graybar's sole and absolute discretion. Buyer shall pay to Graybar amounts necessary to cover cancellation, reworking fees and other charges applicable to the cancelled goods or services including those incurred or committed to by Graybar.

Signed: *Tim Scott*

This equipment and associated installation charges may be financed for a low monthly payment through Graybar Financial Services (subject to credit approval). For more information call 1-800-241-7408 to speak with a leasing specialist.

To learn more about Graybar, visit our website at [www.graybar.com](http://www.graybar.com) 24-Hour Emergency Phone#: 1-800-GRAYBAR

Subject to the standard terms and conditions set forth in this document. Unless otherwise noted, freight terms are F.O.B. shipping point prepaid and bill. Unless noted the estimated ship date will be determined at the time of order placement.



#2

**James Ruud**

---

**From:** Ann Kennedy <ann.kennedy@graybar.com>  
**Sent:** Tuesday, December 07, 2021 11:15 AM  
**To:** James Ruud; Dean Zastoupil  
**Cc:** Michael Heim  
**Subject:** RE: Bismarck Airport Lancair Loop

Hi James,

I actually just followed up with the factory that I am waiting on and the rep said he should have drawings by the end of the week. I will compile them with the ones I have received from another factory and should be able to get them to you by the beginning of the week.

I will update you if we hit any snags.

Thanks



**Ann Kennedy** | Customer Service Representative II  
2805 3rd Avenue, North | Fargo, ND 58102 | Office (701) 298-2022  
[www.graybar.com](http://www.graybar.com)

**From:** James Ruud <james@edlingelectric.com>  
**Sent:** Tuesday, December 7, 2021 10:50 AM  
**To:** Dean Zastoupil <Dean.Zastoupil@graybar.com>  
**Cc:** Ann Kennedy <ann.kennedy@graybar.com>; Michael Heim <Michael.Heim@graybar.com>  
**Subject:** RE: Bismarck Airport Lancair Loop

Ok, but I don't understand why this is it taking so long.

I understand the material delivery issues with factories, but seems like someone is dropping the ball here.

Thanks.

James R. Ruud  
Estimator/Project Manager  
Edling Electric, Inc.  
PO Box 1456  
1300 Basin Ave.  
Bismarck, ND 58504

Office: (701)595-7570  
Cell: (701)471-6599  
Fax: (701)255-2835

**From:** Dean Zastoupil [<mailto:Dean.Zastoupil@graybar.com>]  
**Sent:** Tuesday, December 07, 2021 10:47 AM  
**To:** James Ruud  
**Cc:** Ann Kennedy; Michael Heim  
**Subject:** RE: Bismarck Airport Lancair Loop

James

Tim is on vacation this week and I will have Ann follow up on the drawings.

Thank You

Dean

Dean Zastoupil | Manager Quotations Department III  
Fargo, ND | Office (701) 298-2013  
[www.graybar.com](http://www.graybar.com)

**From:** James Ruud <[james@edlingelectric.com](mailto:james@edlingelectric.com)>

**Sent:** Tuesday, December 7, 2021 10:43 AM

**To:** Timothy Scott <[Timothy.Scott@graybar.com](mailto:Timothy.Scott@graybar.com)>; Dean Zastoupil <[Dean.Zastoupil@graybar.com](mailto:Dean.Zastoupil@graybar.com)>; Michael Heim <[Michael.Heim@graybar.com](mailto:Michael.Heim@graybar.com)>

**Subject:** RE: Bismarck Airport Lancair Loop

Dean / Tim,

What is the status of this?

James R. Ruud  
Estimator/Project Manager  
Edling Electric, Inc.  
PO Box 1456  
1300 Basin Ave.  
Bismarck, ND 58504

Office: (701)595-7570  
Cell: (701)471-6599  
Fax: (701)255-2835

**From:** James Ruud

**Sent:** Monday, November 29, 2021 4:24 PM

**To:** Timothy Scott ([Timothy.Scott@graybar.com](mailto:Timothy.Scott@graybar.com)); Dean Zastoupil ([Dean.Zastoupil@graybar.com](mailto:Dean.Zastoupil@graybar.com)); Michael Heim ([Michael.Heim@graybar.com](mailto:Michael.Heim@graybar.com))

**Subject:** Bismarck Airport Lancair Loop

See attached PO from 10/29/21.

When will I receive shop drawings to submit on these materials?

Thank you.

James R. Ruud  
Estimator/Project Manager  
Edling Electric, Inc.  
PO Box 1456  
1300 Basin Ave.  
Bismarck, ND 58504

Office: (701)595-7570  
Cell: (701)471-6599  
Fax: (701)255-2835

#3

**James Ruud**

---

**From:** Ann Kennedy <ann.kennedy@graybar.com>  
**Sent:** Thursday, March 03, 2022 9:37 AM  
**To:** James Ruud  
**Cc:** Michael Heim  
**Subject:** RE: Bismarck Airport Lancair Loop Gardco estimated ship dates.

Hi James,  
I requested an update from the rep on the custom mast arms and she is waiting to hear back.

I have it on my follow ups weekly so I am keeping tabs on this. If I hear anything this week, Ill let you know.

Thanks



**Ann Kennedy** | Customer Service Representative II  
2805 3rd Avenue, North | Fargo, ND 58102 | Office (701) 298-2022  
[www.graybar.com](http://www.graybar.com)

**From:** Ann Kennedy  
**Sent:** Wednesday, February 23, 2022 3:19 PM  
**To:** James Ruud <james@edlingelectric.com>  
**Cc:** Michael Heim <Michael.Heim@graybar.com>  
**Subject:** RE: Bismarck Airport Lancair Loop Gardco estimated ship dates.

I understand. I will keep on it. I told the rep to make something happen. I will be in touch weekly about this.



**Ann Kennedy** | Customer Service Representative II  
2805 3rd Avenue, North | Fargo, ND 58102 | Office (701) 298-2022  
[www.graybar.com](http://www.graybar.com)

**From:** James Ruud <james@edlingelectric.com>  
**Sent:** Wednesday, February 23, 2022 3:17 PM  
**To:** Ann Kennedy <ann.kennedy@graybar.com>  
**Cc:** Michael Heim <Michael.Heim@graybar.com>  
**Subject:** RE: Bismarck Airport Lancair Loop Gardco estimated ship dates.

This was bid in October & my order is from October. Please push them to expedite as this is crazy, I need time to install.

James R. Ruud  
Estimator/Project Manager  
Edling Electric, Inc.  
PO Box 1456  
1300 Basin Ave.  
Bismarck, ND 58504

Office: (701)595-7570

Cell: (701)471-6599  
Fax: (701)255-2835

**From:** Ann Kennedy <[ann.kennedy@graybar.com](mailto:ann.kennedy@graybar.com)>  
**Sent:** Wednesday, February 23, 2022 3:11 PM  
**To:** James Ruud <[james@edlingelectric.com](mailto:james@edlingelectric.com)>  
**Cc:** Michael Heim <[Michael.Heim@graybar.com](mailto:Michael.Heim@graybar.com)>  
**Subject:** RE: Bismarck Airport Lancair Loop Gardco estimated ship dates.

Hi James,

The news on the custom mast arms currently is they wont be ready to be shipped until July 12. But the factory rep said they are trying to expedite it for us. I am putting it on my calendar to check back weekly and see if they can improve the date. I know the completion date is June 24, 2022.

Sorry but Ill keep on it.



**Ann Kennedy** | Customer Service Representative II  
2805 3rd Avenue, North | Fargo, ND 58102 | Office (701) 298-2022  
[www.graybar.com](http://www.graybar.com)

**From:** James Ruud <[james@edlingelectric.com](mailto:james@edlingelectric.com)>  
**Sent:** Monday, February 7, 2022 11:21 AM  
**To:** Ann Kennedy <[ann.kennedy@graybar.com](mailto:ann.kennedy@graybar.com)>  
**Cc:** Michael Heim <[Michael.Heim@graybar.com](mailto:Michael.Heim@graybar.com)>  
**Subject:** RE: Bismarck Airport Lancair Loop Gardco estimated ship dates.

Ann,

Please stay on them about these arms.

James R. Ruud  
Estimator/Project Manager  
Edling Electric, Inc.  
PO Box 1456  
1300 Basin Ave.  
Bismarck, ND 58504

Office: (701)595-7570  
Cell: (701)471-6599  
Fax: (701)255-2835

**From:** Ann Kennedy <[ann.kennedy@graybar.com](mailto:ann.kennedy@graybar.com)>  
**Sent:** Monday, February 07, 2022 9:49 AM  
**To:** James Ruud <[james@edlingelectric.com](mailto:james@edlingelectric.com)>  
**Cc:** Michael Heim <[Michael.Heim@graybar.com](mailto:Michael.Heim@graybar.com)>  
**Subject:** Bismarck Airport Lancair Loop Gardco estimated ship dates.

Hi James,

Here are the estimated ship dates for the Gardco items MINUS the custom mast arms. The manufacturer does not have estimated ship dates as of yet. They will advise when available. I will put it on my calendar to check back for status and inform you when it populates.

Thanks

Qty Order	Hold Bal	Qty Ship	Catalog Number V2	Carrier/ Pro#
2	0	0	GL181-2-105LA-4870-NW-UNV-NP-RPA1 MFG Part:	
EST Quantity: 0				
10	0	0	GL181-2-105LA-4870-NW-UNV-NP MFG Part:	
EST Quantity: 0				
3	0	0	GL181-3-105LA-4870-NW-UNV-NP MFG Part:	
EST Quantity: 0				
13	0	0	MK GL18 MAST ARM NP-212353 MFG Part:	
EST Quantity: 0				

Thanks



**Ann Kennedy** | Customer Service Representative II  
 2805 3rd Avenue, North | Fargo, ND 58102 | Office (701) 298-2022  
[www.graybar.com](http://www.graybar.com)

**From:** James Ruud <[james@edlingelectric.com](mailto:james@edlingelectric.com)>  
**Sent:** Monday, January 24, 2022 1:30 PM  
**To:** Ann Kennedy <[ann.kennedy@graybar.com](mailto:ann.kennedy@graybar.com)>; Dean Zastoupil <[Dean.Zastoupil@graybar.com](mailto:Dean.Zastoupil@graybar.com)>; Michael Heim <[Michael.Heim@graybar.com](mailto:Michael.Heim@graybar.com)>  
**Subject:** Bismarck Airport Lancair Loop

What is the status of this PO #4059-0001 Lancair Loop order, and what are the ship dates for all materials?

Thank you.

**James R. Ruud**  
**Estimator/Project Manager**  
**Edling Electric, Inc.**  
**PO Box 1456**  
**1300 Basin Ave.**  
**Bismarck, ND 58504**

**Office: (701)595-7570**  
**Cell: (701)471-6599**  
**Fax: (701)255-2835**



#4

**James Ruud**

---

**From:** Ann Kennedy <ann.kennedy@graybar.com>  
**Sent:** Wednesday, April 13, 2022 2:17 PM  
**To:** James Ruud  
**Subject:** Bismarck Lancair Loop Custom Mast Arms

Hi James,

I just learned from the manufacturers rep that the custom mast arm estimated ship date has moved out again to 7/15. She is investigating the issue and will get back to me as soon as she hears.

I will keep on this and will in turn update you as I receive information.

Thanks



**Ann Kennedy** | Customer Service Representative II  
2805 3rd Avenue, North | Fargo, ND 58102 | Office (701) 298-2022  
[www.graybar.com](http://www.graybar.com)

#5

## James Ruud


---

**From:** Ann Kennedy <ann.kennedy@graybar.com>  
**Sent:** Friday, June 03, 2022 8:47 AM  
**To:** James Ruud; Dean Zastoupil  
**Subject:** RE: Bismarck Lancair Loop Custom Mast Arms - PO 4059-0001

Hi James,

Per the last email and letter I received from the manufacturer, the estimated ship date is 7/15/2022 for the custom mast arms.

Thanks



**Ann Kennedy** | Customer Service Representative II  
2805 3rd Avenue, North | Fargo, ND 58102 | Office (701) 298-2022  
[www.graybar.com](http://www.graybar.com)

**From:** James Ruud <james@edlingelectric.com>  
**Sent:** Thursday, June 2, 2022 5:53 PM  
**To:** Ann Kennedy <ann.kennedy@graybar.com>; Dean Zastoupil <Dean.Zastoupil@graybar.com>  
**Subject:** Bismarck Lancair Loop Custom Mast Arms - PO 4059-0001

What is our updated ship date for the Lancair Loop arms?

Thank you.

James R. Ruud  
Estimator/Project Manager  
Edling Electric, Inc.  
PO Box 1456  
1300 Basin Ave.  
Bismarck, ND 58504

Office: (701)595-7570  
Cell: (701)471-6599  
Fax: (701)255-2835